



VILLAGE OF HINSDALE

19 E. Chicago Avenue
Hinsdale, IL 60521-3489
(630) 789-7000

Village Website: www.villageofhinsdale.org

July 6, 2017

RE: 2017 Accelerated Road Program

CONSTRUCTION ACTIVITY NOTICE

Activity Type: Current Project Status (2017 Accelerated Road Program)

Dear Resident,

Construction activities for the 2017 Accelerated Road Program are progressing on schedule.

ZONE 1:

All concrete curb and sidewalk repairs are complete. Pavement milling operations will be completed by July 7, 2017. Final paving is scheduled to begin Wednesday, July 12, 2017 (weather permitting). Paving will begin at 57th Street and South County Line Road. The contractor will work west towards Grant Street. The contractor anticipates a full week of paving to complete ZONE 1.

ZONE 2:

Curb and sidewalk replacement is 95% complete in Zone 2. Pavement milling operations will begin Monday, July 10, 2017. The contractor will begin at Stough Street and Hinsdale Avenue, and work toward the southeast section of the zone.

ZONE 3:

Contractor will begin curb and sidewalk removals on Monday, July 10, 2017.

Please be mindful of the posted parking restrictions to avoid conflicts.

Thank you for your patience and cooperation. Please contact the Village of Hinsdale Engineering Department at adiaz@villageofhinsdale.org or call 630-789-7029 with any questions or concerns.