



VILLAGE OF HINSDALE

19 E. Chicago Avenue
Hinsdale, IL 60521-3489
(630) 789-7000

Village Website: www.villageofhinsdale.org

September 19, 2017

RE: 2017 Accelerated Road Program

CONSTRUCTION ACTIVITY NOTICE

Activity Type: **Current Project Status**

Dear Resident,

Construction activities for the 2017 Accelerated Road Program are progressing as follows:

Zone 1: Paving Completed.

- Parkway Restoration in September/October

Zone 2: Paving Completed

- Parkway Restoration in September/October

Zone 3: Paving Completed

- Parkway Restoration in September/October

Zone 4: Paving Completed

- Parkway Restoration in September/October

Zone 5: Curb and Sidewalk Repairs – 99% Complete

- Pavement Milling begins September 20th
- Street Paving begins September 27th

Zone 6: Curb and Sidewalk Repairs – In Progress

- Concrete curb installation begins September 20th

Zone 7: Start Date – September 18th

Zone 8: Start Date – October 4th

TOTAL PROJECT COMPLETION EXPECTED FOR MID-NOVEMBER.

Please be mindful of the parking restrictions to avoid conflicts.

Thank you for your patience and cooperation. Please contact the Village of Hinsdale Engineering Department at adiaz@villageofhinsdale.org or call 630-789-7029 with any questions or concerns.