



**VILLAGE OF HINSDALE**  
19 E. Chicago Avenue  
Hinsdale, IL 60521-3489  
(630) 789-7000

Village Website: [www.villageofhinsdale.org](http://www.villageofhinsdale.org)

---

**September 1, 2017**

**RE: 2017 Accelerated Road Program**

## **CONSTRUCTION ACTIVITY NOTICE**

Activity Type: **Current Project Status**

Dear Resident,

Construction activities for the 2017 Accelerated Road Program are progressing as follows:

**Zone 1: Paving Completed.**

- Parkway Restoration in September

**Zone 2: Paving Completed**

- Parkway Restoration in September

**Zone 3: Curb and Sidewalk Repairs Complete**

- Paving Schedule
- **September 5<sup>th</sup> – South Grant St (55<sup>th</sup> to 1<sup>st</sup>)**
- **September 6<sup>th</sup> – Camberley Court, 9<sup>th</sup> St (Washington to Garfield), 7<sup>th</sup> St (Lincoln to Garfield)**
- **September 7<sup>th</sup> – Washington St (7<sup>th</sup> to 4<sup>th</sup>), Lincoln St (2<sup>nd</sup> to 3<sup>rd</sup>), Park St (5<sup>th</sup> to 6<sup>th</sup>)**
- **September 8<sup>th</sup> – Park St (at 4<sup>th</sup> St and 5<sup>th</sup> to 6<sup>th</sup>), Blaine St (Chicago to First St)**
- **September 11 – GARFIELD ST PATCHING – FIRST ST TO 55<sup>TH</sup> ST**

**Zone 4: Curb and Sidewalk Repairs – 90% Complete**

- Pavement Milling begins September 5<sup>th</sup>.

**Zone 5: Start Date – September 5<sup>th</sup>**

**Zone 6: Start Date – September 13<sup>th</sup>**

**Zone 7: Start Date – September 18<sup>th</sup>**

**Zone 8: Start Date – October 4<sup>th</sup>**

**TOTAL PROJECT COMPLETION EXPECTED FOR MID-NOVEMBER.**

**Please be mindful of the parking restrictions to avoid conflicts.**

Thank you for your patience and cooperation. Please contact the Village of Hinsdale Engineering Department at [adiaz@villageofhinsdale.org](mailto:adiaz@villageofhinsdale.org) or call 630-789-7029 with any questions or concerns.